BRUHAT BANGALORE MAHANAGRA PALIKE

FORM OF PROPOSAL FOR GRANTING EXTENSION OF TIME

1	Name of Work	Providing Stone Benches in Ward No. 01,02,03 and 04
2	Estimate cost / Amount	Rs.200.00 Lakhs
3	Name of Contractor	Sri. B B Umesha
4	Amount of Contract	Rs.1,95,99,301.00
5	Agreement No	12/2021-22
6	No. and date under which the work order has been issued	12/2021-22 Dated: 22-07-2021
7	Time limit originally fixed for completion	09 Months
8	Date of application by the contractor for granting extension	26/12/2022
9	Date of receipt of application in the sub-division office	27/12/2022
10	Extension granted if any:	-
	1. From	22-04-2022
	2. To	31-12-2022
11	Work carriedout by the contractor during the original period stipulated in contract	-
12	Work carriedout during the first period of extension	-
13	Work carriedout during and extension	-
14	Time now applied for	up to 15/03/2023
15	Date of recommending time limit applied	up to 15/03/2023

Scanned by TapScanner

16	Whether the original application of contractor is enclosed	YES
17	Balance work remaining to be done.	-
18	Probable time required for completion of remaining work	15/03/2023
19	Cost of work charged establishment charge on the work after the expiry of original period	-
20	Whether the notice as per clause has been issued	No
21	Report of Asst Executive Engineer	Delay due to Site dispute. Hence recommended for time extension.
22	Recommendation of Executive Engineer	ಅನಂತ 16-02-2023 ರಂದು ಗುತ್ತಿಗೆಯಂಯನ್ನು ಪೊಲೀಸರಲು ಕಾಮಗಾರಿ ಪ್ರಾರಂಭಿಸಲು ಅಡಚಣೆ ಉಂಟಾಗಿದ್ದರಿಂದ ಸದರಿ ಗುತ್ತಿಗೆದಾರರಿಗೆ ರೂ 100/- ಬಾಂಡ್ ಪೇಪರ್ ಮೇಲೆ ಒಪ್ಪಂದ ಪತ್ರ ಪಡೆದು ಕಾಮಗಾರಿ ಪ್ರಾರಂಭಿಸಲು ಅನುಕೂಲ ಮಾಡಿಕೊಡಲಾಗಿದೆ

Assistant / Junior Engineer
Project Division, BBMP

Executive Engineer, Project Division
Yelahanka Zone, BBMP

Asst Executive Engineer
Project Division, BBMP

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Chief Engineer
Yelahanka Zone, BBMP
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned by TapScanner